

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	2009												2010											
						DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT		
1010	SWPPP	14d	5d	07DEC09 A	21DEC09	■ SWPPP																							
1000	contracts recieved	1d	0	14DEC09 A	14DEC09 A	contracts recieved																							
1030	Preconstruction Meeting	1d	0	16DEC09 A	16DEC09 A	Preconstruction Meeting																							
1020	File NOI	7d	7d	22DEC09	31DEC09	■ File NOI																							
1040	Install BMP's	1d	1d	04JAN10	04JAN10	▶ Install BMP's																							
1045	Clear & Grub	5d	5d	05JAN10	11JAN10	▶ Clear & Grub																							
1050	Install Traffic Control	1d	1d	05JAN10	05JAN10	▶ Install Traffic Control																							
1060	Install Temp Crossing	2d	2d	06JAN10	07JAN10	▶ Install Temp Crossing																							
1270	24" Culvert	1d	1d	06JAN10	06JAN10	▶ 24" Culvert																							
1065	Concrete Guardrail	1d	1d	08JAN10	08JAN10	▶ Concrete Guardrail																							
1070	Demo Bridge	1d	1d	11JAN10	11JAN10	▶ Demo Bridge																							
1080	Excavate for structure	1d	1d	12JAN10	12JAN10	▶ Excavate for structure																							
1210	Excavation (Roadway) 100 to	4d	4d	12JAN10	15JAN10	▶ Excavation (Roadway) 100 to 104																							
1090	Drive Test Pile and Piles	7d	7d	13JAN10	21JAN10	■ Drive Test Pile and Piles																							
1340	install 8" irrigation	1d	1d	13JAN10	13JAN10	▶ install 8" irrigation																							
1350	Minor Irr structure and	7d	7d	14JAN10	22JAN10	▶ Minor Irr structure and headwall																							
1230	Granular Subbase Sta 100 to	3d	3d	18JAN10	20JAN10	▶ Granular Subbase Sta 100 to 104																							
1260	18" Culvert	1d	1d	21JAN10	21JAN10	▶ 18" Culvert																							
1100	Abutments	14d	14d	22JAN10	10FEB10	■ Abutments																							
1240	3/4" Base STA 100 to 104	4d	4d	22JAN10	27JAN10	▶ 3/4" Base STA 100 to 104																							
1360	Hand Placed Rip Rap	2d	2d	25JAN10	26JAN10	▶ Hand Placed Rip Rap																							
1110	Prestressed Slab	14d	14d	11FEB10	02MAR10	■ Prestressed Slab																							
1135	Backfill Structure Abutments	2d	2d	11FEB10	12FEB10	▶ Backfill Structure Abutments																							
1150	Rip Rap Canal	2d	2d	15FEB10	16FEB10	▶ Rip Rap Canal																							
1120	Concrete Parapet	7d	7d	03MAR10	11MAR10	■ Concrete Parapet																							
1140	Remove Temp Crossing	2d	2d	12MAR10	15MAR10	▶ Remove Temp Crossing																							
1160	Out of Canal	0	0		15MAR10	▶ Out of Canal																							
1170	Excavation	12d	12d	16MAR10	31MAR10	■ Excavation																							
1180	Granular Subbase	7d	7d	01APR10	09APR10	▶ Granular Subbase																							
1250	12" Culvert	1d	1d	01APR10	01APR10	▶ 12" Culvert																							
1190	3/4 Base	5d	5d	12APR10	16APR10	▶ 3/4 Base																							
1200	Borrow Ditches	2d	2d	19APR10	20APR10	▶ Borrow Ditches																							
1220	Small Ditch	2d	2d	21APR10	22APR10	▶ Small Ditch																							
1290	Asphalt Paving	2d	2d	23APR10	26APR10	▶ Asphalt Paving																							
1300	Guardrail	3d	3d	27APR10	29APR10	▶ Guardrail																							
1310	Install Signage	2d	2d	27APR10	28APR10	▶ Install Signage																							
1320	Pavement Marking	1d	1d	27APR10	27APR10	▶ Pavement Marking																							
1330	Remove Temp Gravel Road	2d	2d	30APR10	03MAY10	▶ Remove Temp Gravel Road																							
1380	Seeding/ Mulching /	1d	1d	04MAY10	04MAY10	▶ Seeding/ Mulching / Composting																							
1370	Project Complete	1d	1d	05MAY10	05MAY10	▶ Project Complete																							

Start date	15DEC09
Finish date	05MAY10
Data date	15DEC09
Run date	15DEC09
Page number	1A
© Primavera Systems, Inc.	

**Idaho Sand & Gravel Company
Bishop Rd Bridge**

	Early bar
	Progress bar
	Critical bar
	Summary bar
	Start milestone point
	Finish milestone point